



**GRAND RAPIDS CANNABIS
PROJECT SCHEDULE**
As of 7/27/26

Task	Date	Status	Complete?
Execute PA - Land	5-11-26	Complete	Y
Execute Soil Borings	5-11-26	Approved	Y
Execute Phase 1	5-11-26	Approved	Y
Execute Survey	5-11-26	Approved	Y
Review Performa w/Council	5-26-26	Complete	Y
Approve Architect Agreement	5-26-26	Complete	Y
Council approve GM job description and advertise for position	5-26-26	Complete	Y
Close on Property	7-2-26	Complete	Y
GM posting closes	6-26-26	Complete	Y
GM Interviews	Week of August 2	Pending	N
Council Hires GM	8-24-26	Pending	N
Council approves construction plans/advertise for bids	8-24-26	Pending	N
Open Bids	9-16-26	Pending	N
Council Awards Bid – Special Meeting	9-28-26	Pending	N
Construction Begins	10-12-26	Pending	N
Dispensary Opens	7-1-27	Pending	N